

SITE QUALITY INSPECTION REPORT

PROJECT: L&T Metro Project Alpha

INSPECTOR: Amit Patel, QA/QC Lead

DATE: May 12, 2026

INSPECTION SUMMARY:

Routine quality check conducted on the newly delivered steel batch intended for Phase 1 pillar construction.

FINDINGS:

- Material Tested: Structural Steel Batch #883
- Vendor: Global Steel Suppliers
- Expected Specification: Grade Fe500D
- Actual Specification Found: Grade Fe415

CRITICAL ALERT:

The delivered steel (Fe415) lacks the required tensile strength for load-bearing structures and directly violates Section 4.1 of the EPC Contract.

STATUS: RED

Construction on Phase 1 pillars is officially HALTED until the correct materials are procured.